

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: October 3, 2014

WORKPLAN	LAST WEEK					10/6/2014					10/13/2014					10/20/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
<b>Pretressed Tank</b>																					
Set Wall Forms & Rebar	X	X	X	X	X	X	X	X	X	X	X	X	X								
Pour Walls		X		X		X		X		X			X								
Strip Forms	X		X		X		X		X		X			X							
Form/Pour/Strip Columns	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
Install Deck Shoring									X	X	X	X	X	X	X	X	X	X	X	X	
<b>36" Carrier Pipe</b>																					
Delivery	X	X	X			X					X										
Push Carrier Pipe	X	X	X	X	X		X	X			X										
Ayala Demobilize												X									
Southside Tank Overflow												X	X	X	X	X	X	X	X	X	
Southside 36" Pipe												X	X	X	X	X	X	X	X	X	
<b>Electrical</b>																					
Interior Conduit Rack System																X	X	X	X	X	Reference E-01