

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: 5MG Tank Backbone Project
JOB #: C1402

PREPARED BY: LVMWD
DATE: May 5, 2015

WORKPLAN	LAST WEEK					5/4/2015					5/11/2015					5/18/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Load Tank																	X	X	X		
Soak																			X	X	
Leak Test																					Week of 5/25
Painting											X	X	X	X	X		X	X	X	X	X
6"/8" DW Line	X	X	X	X	X		X	X	X												
Fill Line									X	X											
Pressure Test											X										
Pipe Chlorination												X									
Flush Line													X								
Bac-T Sample														X							
Bac-T Results															X						
Bypass Installation																			X	X	Into Following Week
Tie-in to Filtration Plant																					Estimated Week of 6/1
Fencing																					
Post Installation											X	X	X	X	X						
Site Work																					
Base Installation																					Estimated Week of 6/1
Curb & Gutter																					Estimated Week of 6/1
Paving																					Estimated Week of 6/8
Electrical																					
Excavate DB PB1 to Filter Building																					Estimated Week of 6/1
Excavate DB PB1 to Flowmeter																					Estimated Week of 6/1
Install DB Conduits - PB1 to Flowmeter																					Estimated Week of 6/1

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: 5MG Tank Backbone Project
JOB #: C1402

PREPARED BY: LVMWD
DATE: May 5, 2015

WORKPLAN	LAST WEEK					5/4/2015					5/11/2015					5/18/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Install DB Conduits - PB1 to Filter Bldg.																					Estimated Week of 6/1
Backfill DB Conduits - PB1 to Filter Bldg.																					Estimated Week of 6/1
Backfill DB Conduits - PB1 to Flowmeter																					Estimated Week of 6/8
Install Wire - PB1 to Filter Bldg.																					Estimated Week of 6/8
Install Wire - PB1 to Flowmeter																					Estimated Week of 6/8
Measure/Cut/Release Fiber																					Estimated Week of 6/8 - 6/15
Install Fiber PB1 - PB4																					Estimated Week of 6/15
Terminate Fiber																					Estimated Week of 6/22
Modify Existing PLC																					Estimated Week of 6/29
Set Equipment and Light Poles	X																				
Install Fiber/Wire	X	X	X	X	X	X	X	X	X	X											
Landscaping																					
Landscaping Installation											X	X	X	X	X	X	X	X	X	X	

FWO/FWI - Filtered Water Outlet/Inlet
DW - Domestic Water
Air Vac - Air and Vacuum Release Valves