

3 Week Look Ahead
Potable Water Air/Vac Relocation Project

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SATURDAY |
|-----------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|-----------|
| 8/27/2017 | 8/28/2017 | 8/29/2017 | 8/30/2017 | 8/31/2017 | 9/1/2017 | 9/2/2017 |
| | Install #213 Piping | Shutdown/Drain/Reconnect | Prep for Connection/shutdown | Prep for Connection/shutdown | Prep for Connection/shutdown | |
| | Prep for Connection/shutdown | Air/Vacs #221 | Air/Vacs #215 & #216 | Air/Vacs #215 & #216 | Air/Vacs #215 & #216 | |
| | Air/Vac #221 | Install #221 Piping | Install #221 Piping | Install #221 Piping | | |
| | | | | | | |
| | | | | | | |
| 9/3/2017 | 9/4/2017 | 9/5/2017 | 9/6/2017 | 9/7/2017 | 9/8/2017 | 9/9/2017 |
| | OFF-HOLIDAY | Prep for Connection/shutdown | Prep for Connection/shutdown | Shutdown/Drain/Reconnect | Prep for Connection/shutdown | |
| | | Air/Vacs #215 & #216 | Air/Vacs #215 & #216 | Air/Vacs #215 & #216 | Air/Vacs #241 & #244 | |
| | | | | | Install #215 & #216 Piping | |
| | | | | | | |
| | | | | | | |
| 9/10/2017 | 9/11/2017 | 9/12/2017 | 9/13/2017 | 9/14/2017 | 9/15/2017 | 9/16/2017 |
| | Prep for Connection/shutdown | Shutdown/Drain/Reconnect | Prep for Connection/shutdown | Shutdown/Drain/Reconnect | Install #246 Piping | |
| | Air/Vacs #241 & #244 | Air/Vacs #241 & #244 | Air/Vacs #246 | Air/Vacs #246 | | |
| | Install #215 & #216 Piping | | Install #241 & #244 Piping | | | |
| | | | | | | |
| | | | | | | |