

PACIFIC HYDROTECH
TWO-WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: March 5, 2014

WORKPLAN	LAST WEEK					3/3/2014					3/10/2014					3/17/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Survey	X	X	X																		
Trailer & Toilet Mobilization				X																	
Remove Fence						X	X														
Install Temp Fence						X	X														
Install Sound Blankets						X	X														
Install BMP's						X	X			X											
Pre-Blast Survey				X	X	X	X	X	X	X											
Pipe Supports on Dam																					
Remove Rip Rap on Dam						X	X	X	X	X											
Excavate Zone 4 material to SG							X	X	X	X	X	X	X	X	X						
Construct Pipe Support Base								X	X	X	X	X	X	X	X	X	X				Forms and Rebar
Soils technician on-site								X	X	X	X	X	X	X	X						District Supplied
Pour first 3 Support bases												X									Pour @ 9:30 AM
Strip first 3 Support Bases													X								
Backfill 3 Lower Pipe Supports														X	X						
Form and Rebar Upper Supports															X	X					
Pour first 3 Upper Supports																	X				Pour @ 9:00 AM
Pour second 3 Support bases													X								Pour @ 9:00 AM
Strip second 3 Support Bases														X							
Backfill 3 Lower Pipe Supports															X	X					
Form and Rebar Upper Supports																X	X				
Pour second 3 Upper Supports																		X			Pour @ 9:00 AM
Pour third 3 Support bases														X							Pour @ 9:00 AM
Strip third 3 Support Bases															X						
Backfill 3 Lower Pipe Supports																X	X				
Form and Rebar Upper Supports																	X	X			
Pour third 3 Upper Supports																			X		Pour @ 9:00 AM
Pour fourth 3 Support bases															X						Pour @ 9:00 AM

PACIFIC HYDROTECH
TWO-WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: March 5, 2014

WORKPLAN	LAST WEEK					3/3/2014					3/10/2014					3/17/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Strip fourth 3 Support Bases																X					
Backfill 3 Lower Pipe Supports																	X	X			
Form and Rebar Upper Supports																		X	X		
Pour fourth 3 Upper Supports																				X	Pour @ 9:00 AM
Pour fifth 3 Support bases																X					Pour @ 9:00 AM
Strip fifth 3 Support Bases																	X				
Backfill 3 Lower Pipe Supports																		X	X		
Form and Rebar Upper Supports																			X	X	
Pour sixth 3 Support bases																	X				Pour @ 9:00 AM
Strip sixth 3 Support Bases																		X			
Backfill 3 Lower Pipe Supports																			X	X	
Form and Rebar Upper Supports																				X	
Aggregate Base on Dam Road																X	X				
AC Paving on Dam Road																		X			