

# Las Virgenes Reservoir Five Million Gallon Tank



## Construction Update – March 2014

### Work Completed

The construction management team has notified residents, city officials and the Three Springs HOA about the commencement of the project. As of March 20, 2014, the following activities are complete or underway:

- Site mobilization
- Completion of environmental surveys; no rare birds, animals or plants were identified
- Initiation of surveys to document the condition of roadways and the Westlake Filtration Plant
- Notifications to homes near the construction site to arrange for pre-blasting surveys
- Completion of a safety plan detailing traffic controls and safety measures during dam paving
- Ongoing on-site meetings with the California Division of Safety of Dams to confirm compliance with plans and specifications
- Installation of temporary fence at the project site
- Removal of soil and riprap (large rocks) above the shoreline of the dam to prepare for constructing 18 supports for the tank's inlet/outlet pipes
- Placement of reinforcing bars prior to concrete pours for the pipe supports
- Completed clearing for the tank site



### Get Up-to-Date Information

The District wants you to have easy access to timely information about the tank construction. Here are the best ways for you to get that information:

- Bookmark the "5-Million Gallon Storage Tank Construction Home Page." All new information will be posted here.
- Sign up for electronic notifications to receive schedule notifications and project news. Be sure to select "5-Mil Tank Construction."

### A Look Ahead

The following are activities anticipated through the end of March:

- During the week of March 24, new road base and asphalt will be placed on the dam access road. This process will involve 18 trucks over a two- to three-day period. A detailed safety plan will be posted to the construction project home page.
- Concrete will be poured for the remaining pipe supports.
- Soil and riprap will be restored above the shoreline of the dam.



### We want to hear from you!

Please feel free to contact us with any questions or comments. You can email us at [5mil@lvmwd.com](mailto:5mil@lvmwd.com) or call us at **818.251.2180**.



### View up-to-date, time-lapse photographs of construction progress.

(Choose the "5-Million Gallon Storage Tank Construction Home Page.")

# Heavy Construction Day Safety Plan

Refer to Memorandum of Understanding,  
Mitigation Measures & Contract Document for details

**No Lining Up of Trucks on Public Streets**

**Pilot Car / Follow Vehicle, if needed**

**Street Sweeping**

**72 Hours Prior Written Notice to:**  
Three Springs HOA  
LACSD & LACFD  
City of Westlake village  
LVUSD

**Flaggers / Observers will have Radio Communication**

**No Diesel Engine Braking**

  
**Constr Trucks**  
Mon - Wed  
7 am - 4 pm

  
**LA County Sheriff Department Patrol**

  
**Radar Speed Sign**  
72 Hours in Advance

  
**Roving Observer**


  
**Flagger / Observer**

  
**Constr Trucks**  
Mon - Wed  
7 am - 4 pm

  
**Roving Observer**


  
**Flagger / Observer**

  
**Flagger / Observer**

  
**Construction Area**

**March 17, 2014**

Sources: Esri, DeLorme, NAVTEQ, USGS, Intermap, iPC, NRCAN, Esri Japan, METI, Esri China (Hong Kong), Esri (Thailand), TomTom, 2012

  
1 inch = 300 feet

