

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: April 16, 2014

WORKPLAN	LAST WEEK					4/14/2014					4/21/2014					4/28/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
<b>Pipe Supports on Dam</b>																					
Backfill Upper supports	X	X																			
Place Rip Rap on Dam	X	X	X	X	X	X	X														
<b>Dam Access Road</b>																					
Aggregate Base on Dam Road	X																				
AC Paving on Dam Road		X																			
<b>Outlet Structure</b>																					
Excavate			X	X																	
Form					X																
Install Rebar						X															
Pour Foundation							X														
<b>Headwalls</b>																					
Excavate North Headwall			X	X																	
Form					X																
Install Rebar						X															
Pour Foundation							X														
<b>Berms</b>																					
Construct Dry Storage Area	X	X	X	X	X	X	X				X	X	X	X	X	X	X	X	X	X	
Construct Visual Berm	X	X	X	X	X	X	X				X	X	X	X	X	X	X	X	X	X	
<b>Tank Excavation &amp; Blasting</b>																					
Excavate loose material	X	X	X	X	X	X	X														
Drilling for blasting												X	X	X	X	X	X	X	X	X	
T-1 Test blast											X										

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: April 16, 2014

WORKPLAN	LAST WEEK					4/14/2014					4/21/2014					4/28/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
T-2 Test blast											X										
Pre-Split Blast												X	X	X							
Tank Blasting															X	X	X	X	X	X	