

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: April 29, 2014

WORKPLAN	LAST WEEK					4/28/2014					5/5/2014					5/12/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Berms																					
Construct Dry Storage Area	X	X	X	X					X	X	X	X	X	X	X	X	X	X	X	X	
Construct Visual Berm	X	X	X	X					X	X	X	X	X	X	X	X	X	X	X	X	
Tank Excavation & Blasting																					
Excavate loose material	X	X	X	X	X	X			X	X	X	X	X	X	X	X	X	X	X	X	
Drilling for blasting										X	X	X	X	X	X	X	X	X	X	X	
T-1 Test blast	X																				
T-2 Test blast	X																				
Pre-Split Blast		X	X	X																	
Tank Blasting									X	X	X	X	X								
Pipe Trench and Vault Blasting																					
Pipe Trench Blasting														X	X						
Vault Blasting														X	X						