

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: August 22, 2014

WORKPLAN	LAST WEEK					8/25/2014					9/1/2014					9/8/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Strip Forms	X	X	X			X	X	X													
Footing Formwork	X	X	X	X							H										
Footing Rebar	X	X	X	X							O										
Set Seismic Cables	X	X	X	X							L										
Pour 2nd half of Tank Footing					X						I										
Wall Form Delivery								X			D										
Assemble Wall Forms									X	X	A	X	X	X							
Set Wall Forms & Rebar											Y	X	X	X	X	X	X	X	X	X	
Wall Pour															X		X		X		Pours Tentative
36" Carrier Pipe																					
Delivery												X	X	X							Tentative
Push Pipe through Casing													X	X	X	X	X	X	X	X	Tentative