

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: October 13, 2014

WORKPLAN	LAST WEEK					10/13/2014					10/20/2014					10/27/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Set Wall Forms & Rebar	X	X	X	X	X	X	X	X													
Pour Walls	X		X		X			X													
Strip Forms		X		X		X			X												
Form/Pour/Strip Columns	X	X	X	X	X	X	X	X	X	X	X	X									
Install Deck Shoring				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
36" Carrier Pipe																					
Delivery	X					X															
Push Carrier Pipe		X	X			X															
Ayala Demobilize							X														
Southside Tank Overflow							X	X	X	X	X	X	X	X	X						
Southside 36" Pipe							X	X	X	X	X	X	X	X	X						
Electrical																					
Interior Conduit Rack System											X	X	X	X	X	X	X	X	X	X	Reference E-01