

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: October 17, 2014

WORKPLAN	LAST WEEK					10/20/2014					10/27/2014					11/3/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Set Wall Forms & Rebar	X	X	X																		
Pour Walls			X																		
Strip Forms	X			X																	
Form/Pour/Strip Columns	X	X	X	X	X	X	X														
Install Deck Shoring	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
36" Carrier Pipe																					
Delivery	X																				
Push Carrier Pipe	X																				
Ayala Demobilize		X																			
Southside Tank Overflow								X	X	X											
Southside 36" Pipe								X	X	X											
Northside FWO/FWI											X	X	X	X	X	X	X	X	X	X	
Electrical																					
Interior Conduit Rack System						X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	Reference E-01