

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: December 19, 2014

WORKPLAN	LAST WEEK					12/22/2014					12/29/2014					1/5/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
								D					D								
Pretressed Tank								I					I								
Rebar	X	X	X	X	X			S					S								
Formwork								T	H				T	H							
Pour Roof Slab							X	R	O				R	O							
Strip Bulkhead & Formwork	X	X	X	X	X	X		I	L	X	X	X	I	L							
Strip Shoring								C	I				C	I	X	X	X	X	X	X	
								T	D				T	D							
								A					A								
Northside FWO/FWI	X	X	X	X	X	X	X	H	Y	X	X	X	H	Y	X	X	X	X	X	X	
								O					O								
								L					L								
South Headwall								I					I								
Rebar								D		X	X		D								
Formwork								A			X	X	A								
Pour Headwall								Y					Y		X						