

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: February 17, 2015

WORKPLAN	LAST WEEK					2/16/2015					2/23/2015					3/2/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Corewall Abrasive Blast	X	X	X																		
1st Layer Wrapping (Reels 1 & 2)				X	X		X														
1st Layer Shotcrete										X											7 CY (Normal Delivery Hrs.)
1st Layer Wrapping (Reels 3 & 4)								X	X												
2nd Layer Wrapping										X	X										
Final Shotcrete Cover												X	X	X	X						130 CY (Normal Delivery Hrs.)
Pre-Demob Inspection																X					
Stressing Equipment Teardown																X	X	X			
Shotcrete Curing																XX	X	X	X	X	
Baffle Curbs																X	X	X	X	X	
Northside FWO/FWI	X	X	X	X	X	X	X	X	X	X			X	X	X						
30" and 6" Undercrossing											X	X									
Install Air Vacs														X	X						
Loading Line																X	X	X			
Pressure Test																			X	X	