

5-MILLION GALLON STORAGE TANK PROJECT

THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project

JOB #: C1402

PREPARED BY: LVMWD

DATE: April 14, 2015

WORKPLAN	LAST WEEK					4/13/2015					4/20/2015					4/27/2015				
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
Prestressed Tank																				
Baffle Installation	X	X	X																	
Cleanup & Washdown Tank Interior				X	X	X														
Chlorinate							X													
Load Tank							X	X	X											
Soak										X	XX									
Leak Test												X	X	X	X	X				
Painting																X	X	X	X	X
6"/8" DW Line							X	X	X											
Pipe Disinfection																				
Tie-in to Filtration Plant																				
Catch Basin			X																	
Excavate Site Wall Footing									X	X										
Form Site Wall											X	X								
Install Site Wall Rebar												X	X							
DSOD Rebar Inspection														X						
Pour Wall															X					
Strip Forms																X	X			
Electrical																				
Excavate for Precast Box #1	X																			
Excavate for Precast Box #4																				
Set Precast Box #4																				
Install Ductbank Conduits																				

5-MILLION GALLON STORAGE TANK PROJECT

THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project

JOB #: C1402

PREPARED BY: LVMWD

DATE: April 14, 2015

Prepare Grade for Equipment Pads									X											
Install Conduit at Equipment Pads										X										
	LAST WEEK					4/13/2015					4/20/2015					4/27/2015				
WORKPLAN	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
Pour Equipment Pads, Light Base										X										
Strip Forms											X									
Set Equipment and Light Poles												X								
Install Fiber/Wire													X	X	X	X	X	X	X	X
Landscaping																				
Landscaping Mobilization							X													
Landscaping Installation								X	X	X		X	X	X	X	X	X	X	X	X

FWO/FWI - Filtered Water Outlet/Inlet

DW - Domestic Water

Air Vac - Air and Vacuum Release Valves