Jed S	<u>Sm</u>	ith	Sc	<u>hedule</u>	4/3-4/7	4/10-4/14	4/17 - 4/21	4/24 - 4/28	5/1 - 5/5	5/8 - 5/12	5/15 - 5/19	5/22 - 5/26	5/30 - 6/2	6/5 - 6/9	6/12 - 6/16
3-Apr			Mon												
4-Apr			Tues												
5-Apr			Wed												
6-Apr			Thurs	Mobe and start potholing											
7-Apr			Fri	Pothole, Place No Parking Signs											
10-Apr			Mon	Pothole and start Sawcutting mainline											
11-Apr	Thru	5-May	M-F	Dig and Install 10" PVC Line, Backfill with Slurry											
8-May	Thru	12-May	M-F	Pressure Test and Chlorinate 10" Line											
12-May			F	Dig and Prep Water Connection Shut Down											
15-May			м	Water Shutdown and install tie ins at											
				Detail #1 Station 10+00											
				Detail #6 Temp Connection Station 29+20											
15-May	Thru	26-May	M-F	Water services and FH connection											
30-May			Tues	Dig and Prep Water Connection Shut Down											
31-May			Wed	Water Shutdown and install tie ins at											
				Detail #3 Robert Guy Road											
				Detail #4 Jim Bridges Road											
1-Jun			Thurs	Connection Detail #5											
				Pave and Cleanup											
5-Jun			м	Remove valve in Roundtree											
				Prep hole at Dteial #1 Cross Connection											
6-Jun				Shut down and intstall Detail #1											
7-Jun				Fill Pipe with grout											
8-Jun	Thru	13-Jun		Pave, Punchlist and Clean up											